

EXHIBIT 8

10 St. James Avenue
Boston, Massachusetts 02116

617-523-2700
FAX 617-523-6850
<http://www.hklaw.com>

Atlanta
Bethesda
Boston
Bradenton
Chicago
Fort Lauderdale
Jacksonville
Lakeland
Los Angeles
Miami
New York
Northern Virginia
Orlando
Portland
Providence
San Antonio
San Francisco
Seattle
St. Petersburg
Tallahassee
Tampa
Washington, D.C.
West Palm Beach

International Offices:
Caracas*
Helsinki
Mexico City
Rio de Janeiro
São Paulo
Tel Aviv*
Tokyo
*Representative Offices

PREVIOUSLY FAXED

June 5, 2003

DEBORAH S. GRIFFIN
617-305-2044

Internet Address:
deborah.griffin@hklaw.com

VIA TELECOPIER
(617) 654-1735 and
First Class Mail

Thomas W. McEnaney, Esq.
Kopelman & Paige, P.C.
31 St. James Avenue, 7th Floor
Boston, MA 02116

Re: *North Brookfield Intermediate & Senior High School Project*
DW Project No.: 00-404
Surety: *American Manufacturers Mutual Insurance Co.*
Bond No.: 3SE 057 856
Claim No.: 167-SE-002-989


Dear Tom:

Please find enclosed copies of letters dated May 30, 2003, signed by Ed Sciaba of E.J. Sciaba Contracting Company, Inc., addressed to Robert O'Neill, Superintendent of Schools, North Brookfield Public Schools. One letter directs that all future payments be sent to Steve Beatty on behalf of the surety. The other letter constitutes Sciaba's acknowledgement of default. I do not know the whereabouts of the originals of these letters. I only received fax copies.

We will be in touch further as the surety obtains additional information firms up its plan with respect to this default.

Very truly yours,

HOLLAND & KNIGHT LLP



Deborah S. Griffin

DSG/bsw: BOS1 #1344976 v1
431261.00005

Enclosures

cc: Stephen J. Beatty, Esq. (w/o encl.)
Richard P. Anastasio, P.E. (w/o encl.)



May 30, 2003

Robert O'Neill
Superintendent of Schools
North Brookfield Public Schools
10 New School Drive
North Brookfield, MA 01535

Re: *North Brookfield Intermediate & Senior High School Project*
DW Project No.: 00-404
Surety: American Manufacturers Mutual Insurance Co.
Bond No.: 3SE 057 856
Claim No.: 167-SE-002-989


Dear Mr. O'Neill:

We hereby irrevocably request that all payments due or to become due on account of the contract between Town of North Brookfield Board of Education and E.J. Sciaba Contracting Company, Inc. for work on the North Brookfield Intermediate & Senior High School Project be forwarded to the undersigned in care of American Manufacturers Mutual Insurance Co., Stephen J. Beatty, Esq., Kemper Insurance Companies, 1 Kemper Drive, Bldg. 4, Floor 3, K-7, Long Grove, IL 60049-0001, which company is surety on Performance and Labor and Material Payment bonds given in connection with the aforesaid contract.

There will be no modification or change in these instructions without the written authorization and consent of American Manufacturers Mutual Insurance Co.

Very truly yours,

E.J. SCIABA CONTRACTING COMPANY, INC.



Edward J. Sciaba, Jr.
President

BOS1 #1343351 v1
431261.00002



May 30, 2003

Robert O'Neill
Superintendent of Schools
North Brookfield Public Schools
10 New School Drive
North Brookfield, MA 01535

Re: *North Brookfield Intermediate & Senior High School Project*
DW Project No.: 00-404
Surety: *American Manufacturers Mutual Insurance Co.*
Bond No.: 3SE 057 856
Claim No.: 167-SE-002-989

Dear Mr. O'Neill:

Due to circumstances beyond our control, we regret to advise you that we are unable to complete the captioned contract. We, accordingly, hereby irrevocably acknowledge that we are declaring a voluntary default for convenience on said contract and waive any notice required under the contract documents.

We request that you discuss with our surety the matter of completing this contract.

Very truly yours,

E.J. SCIABA CONTRACTING COMPANY, INC.

A handwritten signature in dark ink, appearing to read 'Edward J. Sciaba, Jr.', is written over a horizontal line. The signature is fluid and cursive.

Edward J. Sciaba, Jr.
President

BOS1 #1343331 v1
131261.00002

EXHIBIT 9

00001

1 UNITED STATES DISTRICT COURT

2 DISTRICT OF MASSACHUSETTS

3 C.A. 03-40266 CBS

4

5 AMERICAN MANUFACTURERS MUTUAL INSURANCE COMPANY

6 v.

7 TOWN OF NORTH BROOKFIELD

8

9

10

11

12

13

14 DEPOSITION OF RICHARD P. ANASTASIO, a witness called on

15 behalf of the DEFENDANT, taken pursuant to Notice Under

16 General Rules of Civil Procedure of the Superior Court, before

17 Sharon G. Hersey, Registered Professional Reporter, a Notary

18 Public in and for the Commonwealth of Massachusetts, at

19 Kopelman & Paige, 31 St. James Avenue, Boston, Massachusetts

20 on Thursday, May 19, 2005, commencing at 9:02 na.m.

21

22

23 CDA CONNOR & DESMARAIS AGENCY

517 Walnut Street

24 Saugus, Massachusetts 01906

(781) 231-0900

00091

1 concerns regarding Sciaba's financial status and the
2 status of completion?

3 MS. GRIFFIN: Objection.

4 THE WITNESS: No. I just knew that
5 there was going to be a meeting between the
6 surety and Sciaba.

7 MR. MCENANEY: Okay. Mark this as the
8 next exhibit and then this as the one after
9 that.

10 (Exhibits 165 and 166 marked for
11 identification).

12 Q (By Mr. McEnaney) All set? Okay?

13 A Yes.

14 Q Okay. Regarding the document that's been marked as
15 Exhibit 165, could you identify that, please?

16 A It is -- well, there's actually two parts of it: One is
17 an e-mail I was copied to and the other is from Attorney
18 Griffin to Steve Beatty and then my response to both of
19 them.

20 Q Okay. And regarding your response --

21 A Yes.

22 Q -- which is the top half of the document --

23 A Right.

24 Q -- you state that you have little faith in the accounting

00143

1 MS. GRIFFIN: Objection. You can

2 answer.

3 THE WITNESS: It doesn't appear to be,

4 no.

5 Q (By Mr. McEnaney) Okay. And what did you conclude based

6 upon your analysis of the bids received?

7 A They were higher than our estimated costs to complete and

8 I needed to get -- I needed to determine whether there

9 was any costs associated with the six clarifications.

10 Q Were you able to make that determination regarding the

11 six clarifications?

12 A I believe, yes.

13 Q Okay. And do you recall what your -- what the result of

14 that was?

15 A There were some adjusting -- there was -- there was

16 considerable discussion about price. It related to these

17 items as well as related to the base bid price.

18 Q What were those discussions?

19 A Well, they centered around the fact that the bids were

20 considerably higher than we had estimated them to be and

21 we were trying to obtain a breakdown individually

22 according to the specification section so we could get a

23 better handle on why the numbers and the costs were where


24 they were. And that applies to all three, not just the

ERRATA SHEET
Deposition of Richard P. Anastasio

I, Richard P. Anastasio, do hereby certify that I have read the foregoing transcript of my testimony taken on May 19, 2005, and further certify that, subject to the following list of corrections, said transcript is a true and accurate record of said testimony.

Signed under the pains and penalties of perjury.

Dated this 14th day of July, 2005.


Richard P. Anastasio

LIST OF CHANGES

<i>Page/Line</i>	<i>Change</i>	<i>Reason</i>
Throughout	Change "Gray Hawk" to "Greyhawk"	Spelling
Throughout	Change "Dorr" to "Dore"	Spelling
5:11	Change "Wood Hull" to "Woodhull"	Spelling
8:2	Delete "situations"	Stenographic
9:10	Change "were" to "or"	Stenographic
10:10	Change "Doreen" to "Dore &"	Stenographic
13:2	Change "Grummond" to "Grumman"	Stenographic
13:3	Change "McDonald" to "McDonnell"	Stenographic
19:1	Change "Lunderman" to "Lumbermens"	Stenographic
19:23	Change "Chemical" to "Chemico"	Stenographic
21:8, 9	Change "Professionals," to "Professional"	Stenographic and punctuation
24:6	Add "recall any."	Stenographic
24:10	Change "agreed" to "agree"	Stenographic
24:19	Insert "only" after "could"	Stenographic
25:13	Should say: "way it evolved. It was not one task. They were all kind of going"	Stenographic and punctuation
25:17	Change "or" to "and"	Stenographic
26:15	Change "where" to "the way"	Stenographic
27:3-4	Change "Iantuano" to "Iantuono"	Spelling
27:5-6	Change "Remeau" to "Rameau"	Spelling
28:3	Add new sentence after "Tunnel" When the Obligee rescinded its declaration of default, Greyhawk and the Surety completed the work with the Surety's Bond Principal.	Clarification
29:11	Change "five, six" to "-5, -6"	Spelling
31:11	Change "got" to "that got me"	Stenographic
31:22	Change "incidence" to "incident"	Stenographic
32:15	Insert "reason" after "the"	Stenographic
33:4	Change "he's" to "he was"	Stenographic

33:23	Change "first" to "versed"	Stenographic
33:24	Change "anymore" to "on more"	Stenographic
34:1	Change "than" to "then,"	Stenographic and punctuation
34:11	Insert "the" before "first"	Stenographic
36:6-8	I thought he said "March" not "May"	Clarification
39:3	Change "nineteenth" to "thirteenth"	Memory refreshed
43:2	Add: "other than when Mr. Beatty learned about the impending May 21 meeting."	Clarification
43:23	Change "air. We drove," to "area, we drove over,"	Stenographic and punctuation
48:11	Change "Burt" to "Bert"	Spelling
48:12	Change "Daley" to "Daly"	Spelling
50:23	Change "Coop" to "Koop"	Spelling
51:15	Change "Masaro" to "Massaro"	Spelling
52:2	Change "Mass." to "School"	Stenographic or I misspoke
53:22	Change "Daley" to "Daly"	Spelling
63:9	Change "impune" to "impugn"	Spelling
76:5	Change "2002" to "2003"	Accuracy
77:18, 23	I thought the question was May 21, not May 1. The answer is accurate either way.	
80:1, 3	Delete "of"	Stenographic
82:12	Change "commence" to "commensurate"	Stenographic
82:18	Change "to" to "the"	Stenographic
85:24	Change "have" to "had"	Stenographic
87:19	Change "5/1/2003" to "5/21/2003"	Stenographic
93:5	Change "subcontractor" to "subcontract or"	Stenographic
99:14	Insert a comma after "probably"	Punctuation
111:21	Should read: "vendors to complete, finding out if they were willing to accept the"	Stenographic
116:6	Change "a range" to "arrange"	Stenographic
122:4	Capitalize the second "That"	Stenographic
122:15	Change "on" to "by"	Stenographic
125:11	Insert a comma after "understand"	Punctuation
125:12	Change the period to a comma and insert a comma after "Millis"	Punctuation
126:4	I did not say "company" but I do not know what word should be substituted. Perhaps "architect"	Stenographic
130:20, 21	Change "scrapes" to "scribbles"	Stenographic
131:8	I was referring to when the RFP would go out, not when a contract would be awarded.	I must have misheard the question
138:15	Change "funding" to "final"	Stenographic
145:15	Change "corresponding" to "responding"	

147:13	Change "this deal" to "the steel"	Stenographic
155:24	Change "the" to "there"	Stenographic
157:16	Change "Remeau" to "Rameau"	Spelling
166:4	Change "rec's" to "req's"	Stenographic
174:16-17	Should say: "paper that asked them to advise me of the completion dates on which they based their most competitive price to complete."	Memory refreshed.
180:3	Change "Dalbare" to "D'Albert"	Spelling
185:22; 186:1	Should say: "I did not discuss the specific dates in the agreement but I discussed the request that the bidders advise me of the completion dates on which they based their most competitive price to complete."	Memory refreshed
186:19- 187:3	I now recall that I did not specify a different set of dates for the best and final round. Instead, I asked that the bidders advise me of the completion dates on which they based their most competitive price to complete.	Memory refreshed.
197:19, 22	Change "Maher" to "Meagher"	Spelling
198:5	Change "Maher" to "Meagher"	Spelling
204:6	Change "this deal" to "the steel"	Stenographic
205:15	Change "allucidate" to "elucidate"	Spelling
212:14	Change "must" to "would"	Stenographic
219:19	Should say: "That's not something you would see if the work was done properly."	Stenographic
235:5	Delete "in terms"	Stenographic
238:3	Change "strong" to "smart"	Stenographic
238:12	Change "appoint" to "opine"	Stenographic
240:21, 22	Change "subbidder" to "sub-bidder"	Punctuation

3047421_v1
431261.00002

004

EXHIBIT 10

Ex. 166



"Anastasio, Rich" <ranastasio@greyhawk.com> on

To: "deborah.griffin@hklaw.com" <deborah.griffin@hklaw.com>, "Anastasio, Rich" <ranastasio@greyhawk.com>
cc: michael.maroney@hklaw.com, sbeatty@kemperinsurance.com
From: "Anastasio, Rich" <ranastasio@greyhawk.com>

Date: 06/09/2003 08:56 AM
Subject: RE: Draft Request for Expression of Interest / North Brookfield

I will rework the financial status worksheets on all 3 projects; however, I have to get a better idea as to what the real figures are. After last week and my experience at both Winthrop and N Brookfield, I am not certain exactly what the truth is. It appears that the EJS tactic was to write checks on both projects even though it didn't have sufficient funds to cover the full value of the checks; therefore certain vendors & S/C actually received payments for March invoices but it appears that none received a payment from EJS for their April invoices on either project. Those vendors & S/C who had the checks certified for sufficient funding upon receipt or those who cashed the checks immediately upon receipt appear to be the only companies that actually got paid. Unfortunately, I can't reconcile the A/P info we received from EJS with the information given to me by the vendors, because the EJS records reflect some check payments that were never received, bounced for insufficient funds etc. Additionally, the records may not reflect invoices that the vendors produced during our meetings at the jobsite.

I will need all of today and most of tomorrow to determine the status of those vendors and S/C that visited me at both projects. I will deal with this issue as my number one priority as it affects everything thereafter; i.e the RFP, cost to complete etc.

My current plan is to return to Boston area on Tuesday evening and meet at the Brookline project with all of the vendors and S/C for that project on Wed. 6/11/03. I suspect the results will be similar to the other 2 projects, all of which will delay my analysis of the true financial picture, but it is a process that I must continue just to get a better idea of the real situation.

I would also make it a point to return to Winthrop on either Thursday or Friday depending on which day will yield the most in terms of resolution.

I am assembling my notes for all of the vendors that we processed, so I can fashion an affidavit, but it appears that most of the monies collected by EJS on the Winthrop project and the No Brookfield projects for the March and April requisitions cannot be accounted for.

-----Original Message-----

From: deborah.griffin@hklaw.com [mailto:deborah.griffin@hklaw.com]
Sent: Tuesday, June 03, 2003 3:29 PM
To: ranastasio@greyhawk.com
Cc: michael.maroney@hklaw.com
Subject: RE: Draft Request for Expression of Interest / North Brookfield

Given what we've learned about recent payment(s) it is likely that we need to update even the information you had as of 5/16, so please give the whole thing a thorough review.

Deborah S. Griffin
Holland & Knight LLP
10 St. James Avenue
Boston, MA 02116
Direct Dial: 617.305.2044
Fax: 617.523.6850
E-Mail: deborah.griffin@hklaw.com

-----Original Message-----

From: Maroney, Michael T (BOS - X71445)
Sent: Tuesday, June 03, 2003 2:59 PM
To: 'ranastasio@greyhawk.com'
Cc: Griffin, Deborah S (BOS - X72044)
Subject: Draft Request for Expression of Interest / North Brookfield

Mr. Anastasio:

I am working with Debby Griffin to draft the attached Request for Expression of Interest for completion of construction on the North Brookfield Jr./Sr. High School Project. Any missing information that you could provide on page two would be greatly appreciated. Thank you.

Michael Maroney

<< File: request for expression of interest in bidding on project relet Sciaba North Brookfield_v1.DOC >>